

**Bicycle and Pedestrian Committee (BPC) Meeting
Tuscaloosa Area Metropolitan Planning Organization (MPO)
Monday, April 10, 2023, 10:00 a.m.
West Alabama Regional Commission
Agenda**

1. Introductions and sign-in
2. MPO Policy Committee Action Report (Page 2)
3. Reports
 - a. Safety Observations
 - b. Technical Coordinating Committee (TCC) Project Status Report (Pages 3-9)
4. Old Business
 - Items as needed
5. New Business
 - a. *Fiscal Years 2020-2023 Transportation Improvement Program (TIP) - Proposed amendments (Page 10)*
6. Adjournment (Time: _____)

The next BPC meeting will be held on Monday, June 12, 2023, 10:00 a.m.

MPO Policy Committee Action Report – February 2023

1

FY 2020 - 2023 Transportation Improvement Program (TIP) Amendments

1. **(Addition)** 100075542 OGFC Safety Treatment on I-59 Mainline and Micro-Surfacing on Shoulders from 0.52 Mile West of Exit 77 (Buttermilk Rd) to 1.2 Miles East of Exit 79 (SR-7/US-11); PE; 1/1/2023; \$50,000
2. **(Addition)** 100075543 OGFC Safety Treatment on I-59 Mainline and Micro-Surfacing on Shoulders from 0.52 Mile West of Exit 77 (Buttermilk Rd) to 1.2 Miles East of Exit 79 (SR-7/US-11); CN; 4/28/2023; \$3,547,636
3. **(Cost Increase)** 100059618 Bridge Replacement CR-124 (Old Fayette Road) Over Barbee Creek Bin# 14309; CN; 4/7/2023; Old Amount \$479,000 New Amount \$2,402,282
4. **(Addition)** 100076181 Section 5310 Transit Arts 'N Autism (Urban) Capital Purchased Transportation - FY 2023; TR; 2/1/2023; \$42,000
5. **(Addition)** 100076182 Section 5310 Transit Arts 'N Autism (Urban) Capital Preventive Maintenance - FY 2023; TR; 2/1/2023; \$20,000
6. **(Addition)** 100076185 Section 5310 Transit Easter Seals of West Alabama (Urban) Preventative Maintenance FY 2023; TR; 2/1/2023; \$3,000
7. **(Addition)** 100076184 Section 5310 Transit Easter Seals of West Alabama (Urban) Capital Support Equipment-FY 2023 - Split W/ Award 2016-013; TR; 2/1/2023; \$14,543
8. **(Addition)** 100076195 Section 5310 Transit Arc of Tuscaloosa Co (Urban) Capital Rolling Stock (1 TV-H1) FY-2023; TR; 2/1/2023; \$84,173
9. **(Addition)** 100076035 Resurfacing on Wallace Ferry Road/Blackburn Road from SR-69 to the Walker County Line to Benefit Peabody Energy; CN; 5/15/2023; \$1,041,100
10. **(Date Change – Into the TIP)** 100038399 Bridge Removal on SR-5 (US-11) at Chamblee Avenue and over Abandon L and N Railroad (Bin 005799 And 005800); CN; Old Date: 1/31/2025; New Date: 9/29/2023; \$964,082
11. **(Date Change – Into the TIP)** 100057835 Bridge Removal on SR-5 (US-11) at Chamblee Avenue and over Abandon L and N Railroad (Bin 005799 And 005800); UT; Old Date: 1/1/2024; New Date: 6/1/2023; \$84,463
12. **(Addition)** 100076036 Addition of Turn Lanes and Installation of Traffic Signals on Mercedes Drive and M-Class Boulevard to benefit Mercedes-Benz US International; CN; 6/15/2023; \$744,800

2

2050 Long-Range Transportation Plan (LRTP) – 2050 Socioeconomic Projections for TAZ (Adopted)

TCC Project Status Report - April 2023

Sponsor	Tracking Number	CPMS Number(s)	Description	Type of Work	Status	Funds
ALDOT	9025	100064428	5th Street (Northport) at Lurleen Wallace Boulevard (US-43, SR-69) from Main Avenue to Old Bridge Avenue	Intersection safety improvements	Funding in the process of being secured for new scope which will be a new project.	HSIP
ALDOT	6088	100058101	Greensboro Avenue (SR-215) from Skyland Boulevard (US-11, SR-7) to Hargrove Road	Pavement Rehabilitation and Drainage Improvements	Scheduled to be let Winter 2049	STPAA
ALDOT	4001	100039473; 100064910	I-20/59 from I-359 to US-82 (SR-6, McFarland Boulevard East)	Resurface and Restripe	Placing final striping and overhead signs. Expect project to be complete by end of February.	NHS
ALDOT	3010	100060977; 100064197	I-20/59 from Tuscaloosa/Greene County Line to 0.25 miles south of US-82 (SR-6, McFarland Boulevard East)	Guiderail Installation	Project let. Procurement issues have project on hold.	IM
ALDOT	4044.1	100065113	McFarland Boulevard (US-82, SR-6) from Rose Boulevard (MP 42.5) to SR-69	Access management; Bicycle and pedestrian improvements	Project on hold	NHS
ALDOT	4004	100004617; 100065936; 100066242	McFarland Boulevard (US-82, SR-6) from SR-69 to Rice Mine Road	Add Lanes; Access management; Bicycle and Pedestrian improvements	Project let July 30, 2021. Construction under way in median. Drainage Structures, asphalt, and curb being placed in median. Median work expected to be complete by the end of March.	NHS/MPO
ALDOT	4049	100064404; 100065854; 100065855	McFarland Boulevard East (US-82, SR-6) at University Boulevard East	Widening; Interchange improvements	Project on hold	NHS/MPO
ALDOT	4019	100066828	McFarland Boulevard East/Northeast (US-82) from Rice Mine Road to west of University Boulevard East	Add lanes and interchange improvements at Rice Mine Road, Jack Warner Parkway, and Campus Drive	Project funding secured. Design phase under way. Letting schedule to be established.	NHS
ALDOT	6008	100008970	SR-171 from Bone Camp Road (CR-90) to Brownville Road (CR-34)	Relocate	Scheduled to be let Spring 2050	STPAA
ALDOT	2001	100060575	SR-297 (Tuscaloosa East Bypass): Right-of-way corridor preservation	Corridor Preservation	On hold	HP
ALDOT	6002	100051609	SR-69 from south of Bear Creek Road (CR-65) to Railroad Overpass	Add Lanes	Scheduled to be let Winter 2048	NHS
ALDOT	6004	100051605	SR-69 from south of Maxwell Loop Road (CR-157) to south of Patriot Parkway (CR-1075)	Add Lanes	Scheduled to be let Winter 2051	NHS
ALDOT	6005	100051603	SR-69 from south of Old Greensboro Road (CR-95) to south of Maxwell Loop Road (CR-157)	Add Lanes	Scheduled to be let Winter 2050	NHS
ALDOT	6003	100051607	SR-69 from south of Patriot Parkway (CR-1075) to south of Bear Creek Road (CR-65)	Add Lanes	Scheduled to be let Winter 2047	NHS

Sponsor	Tracking Number	CPMS Number(s)	Description	Type of Work	Status	Funds
ALDOT	4025	100057985; 100057986; 100057987	SR-69 Intersection Improvements from Plantation Drive to the I-59 Overpass	Widen and Reconfigure Interchange	ALDOT ROW acquisition complete. Utility relocation process underway. Some utility owners need additional ROW. Acquiring now. Some utility relocations underway. Scheduled to let Summer/Fall 2023	NHS/TCRIC
ALDOT	6029	100068201	State Routes at various locations in Tuscaloosa County	Curb and ramp installation on sidewalks	Scheduled to be let in Summer 2024	OSTP
ALDOT	2001	Not Available	Tuscaloosa East Bypass	Build New Road	On hold	HP
ALDOT	5007	100066567; 100066568; 100066569; 100066570	University Boulevard (SR-215) East from SR-216 to Skyland Boulevard East (US-11, SR-7) - Add lanes and realign intersection at Skyland Boulevard East (US-11, SR-7)	Additional roadway lanes	In design phase; Scheduled to be let 2025	NHS
ALDOT	11018		15th Street (SR-215) at 2nd Ave	Add right turn lane, extend existing left turn lane, signal upgrades. Adding 10' shared-use path to 15th Street (SR-215)	ATRIP-2 Project Awarded. In design phase. Project received a 12 month time extension to allow for ROW acquisition.	ATRIP-2
ALDOT	1005	100057835; 100038399	US-11 (SR-5, SR-7) at abandoned railroad (BINs 005799, 0058000)	Bridge Removal	Scheduled to be let in Fall 2023	BRON
ALDOT	6095	100068754	US-11 (SR-7) from Daimler Benz Boulevard (Tuscaloosa County) to SR-5 (Bibb County)	Add Lanes. Shared use bike/ped path	Utility relocation ongoing in Tuscaloosa County. Construction underway building the new Southbound lanes. Construction expected to last through end of 2024.	
ALDOT	1009	100055889; 100055891; 100055892; 100055893	US-11 (SR-7) over Norfolk Southern Railroad (BIN 005140)	Bridge Replacement	ROW acquisition underway. Scheduled to let Fall 2023.	BRON
ALDOT	4006	100051564	US-43 (SR-13) from 0.4 mile north of Paul Howell Road (CR-22) to north of Bone Camp Road (CR-266)	Add Lanes	Scheduled to be let Winter 2051	NHS
ALDOT	4037	100050156	US-43 (SR-13) from 0.45 mile south of Northside Road (CR-38) to 0.35 mile north of Northside Road (CR-38)	Intersection Improvements and Vertical Realignment	Scheduled to be let Fall 2050	NHS
ALDOT	4007	100051567	US-43 (SR-13) from north of Bone Camp Road (CR-266) to south of Old Fayette Road (CR-124)	Add Lanes	Scheduled to be let Spring 2048	NHS
ALDOT	4005	100072841; 100073301	US-43 (SR-13) from just north of Mitt Lary Road to 0.4 mile north of Paul Howell Road (CR-22)	Add Lanes, intersection improvements and a left turn lane at new school access road.	Project over budget. Re-scoping project as US-43/Mitt Lary Rd intersection improvement project.	ATRIP-2
ALDOT	4008	100051569	US-43 (SR-13) from south of Old Fayette Road (CR-124) to south end of Lake Tuscaloosa Bridge	Add Lanes	Scheduled to be let Winter 2051	NHS
ALDOT	4016	100063661	US-82 at Bradley Road (CR-66)	Intersection Improvements	Scheduled to be let Spring 2048	NHS

Sponsor	Tracking Number	CPMS Number(s)	Description	Type of Work	Status	Funds
ALDOT	4057	100072878; 100072881; 100072882; 100072883	Improvements at SR-6 (US-82, McFarland Blvd) and SR-13 (US-43)	Intersection improvements	Plans nearing completion. Funding sources still under discussion	TCRIC
ALDOT	7053	100074232; 100057493; 100057494; 100053306	Intersection Improvement on SR-69 at CR-84 (Charlie Shirley Road)	Intersection improvements	Consultant given notice to proceed with design. Scheduled to let Spring/Summer 2024.	MPO/TCRIC
ALDOT	7054	100075229	Concrete pavement replacement on SR-7 (US-11) at Middle Coaling Rd and Ed Stephens Rd (Ready Mix)	Intersection Improvements	Scheduled to let Spring 2023	
ALDOT	4058		Intersection Improvements on US-82 at SR-69	Intersection improvements	Study underway	TCRIC
ALDOT	1079	100075208; 100075209; 100075210; 100075211	SR-216 from Youngblood Parkway to the I20/59 East Ramp of Exit 100	Add Lanes and Bridge Replacement	Design phase underway.	
ALDOT	11019	100074558	West Alabama Highway (Design Build)	SR-69 expansion and new roadway around Greensboro and Moundville	Design and ROW phases underway in Greensboro and Moundville	Rebuild
ALDOT	RPO-P1B	100032474	US-82 Gordo Bypass	Build New Road	Grade and drain is complete; Base, pave should be let in late 2023.	NHS
Tuscaloosa City	7005	100051850; 100051851; 100051852	Jack Warner Parkway / ML King Boulevard from 21st Avenue to Stillman Boulevard	Add lanes and improve roadway	Phase I – Roadway Open and Substantially complete. Contractor working on punch list work. Phase II – Under construction beginning in late May 2022. Estimated completion Fall 2023.	TCRIC
Tuscaloosa City	7044	100049704; 100049705; 100049735	McWrights Ferry Road from Rice Mine Road to New Watermelon Road (Including bridge over North River) - Part of right-of-way will be paid for with High Priority - Special Project funds	Build new road and bridge; improve existing road	City of Tuscaloosa Projects Committee approved bid award to GFC Construction / Dominion Construction Joint Venture. The low bid was for \$53,127,242.50. Construction is anticipated to begin in February 2023. Notice to proceed released	TCRIC
Tuscaloosa City	7006.1	100008467; 100008465; 100043871; 100008461	Watermelon Road from US-82 to Snows Mill Road	Widening, striping and other improvements	Proceeding towards Utility and ROW authorization. ROW acquisition in progress.	MPO
Tuscaloosa City	7049	100073786; 100073787	Joe Mallisham/Boone Blvd	Resurfacing	Scheduled to let in July 2023	MPO
Tuscaloosa City	7050	100073786; 100073787	Jack Warner Parkway from US-82 to the City Limits	Resurfacing	Scheduled to let in July 2023	MPO
Tuscaloosa City	7051	100073786; 100073787	Edward Hillard Dr from 15th St to University Blvd	Resurfacing	Scheduled to let in July 2023	MPO

Sponsor	Tracking Number	CPMS Number(s)	Description	Type of Work	Status	Funds
Tuscaloosa City	7052	100073786; 100073787	Ol' Colony Rd from Watermelon Rd to Northridge Rd	Resurfacing	Scheduled to let in July 2023	MPO
Tuscaloosa City	Not applicable	Not applicable	Tuscaloosa City Comprehensive Plan	Citywide plan	Adoption meetings underway; full schedule available at https://framework.tuscaloosa.com/	
Northport	7006.2	100008464; 100043870; 100065002; 100008460	ML King Boulevard (Northport) from Snows Mill Avenue to SR-69 (Lurleen B. Wallace Boulevard)	Improve roadway and add turn lanes	ROW has been approved.	MPO
Northport	7006.3	100074224; 100074225	ML King Boulevard (Northport) Bridge Replacement over Twomile Creek	Bridge Replacement	Construction scheduled for FY23	MPO
Northport	7011	100053649; 100053650; 100053651	SR-69 at Union Chapel Road	Realign Intersection	Project in close-out stage	MPO/TCRIC
Northport	7046	100073780; 100073781; 100073782;	Main Avenue from US-82 to 5th St	Resurfacing, sidewalk improvements, & lighting improvements	In the design phase. Construction scheduled for FY24	MPO
Northport	7047	100073784; 100073785	Charlie Shirley Rd from SR-69 to US-43	Resurfacing	Project under Construction	MPO
Northport	7048	100073786; 100073787	Watermelon Rd from US-82 to Union Chapel Rd E	Resurfacing, sidewalk improvements, & Intersection Improvements at Rice Valley Rd	Expected to be let July 2023. In design phase	MPO
Northport	7055	100074877; 100074878	Rose Boulevard from Hendrix Avenue to US-82	Resurfacing		MPO
Northport	Not applicable	Not applicable	Northport City Comprehensive Plan	Citywide plan	The City held the first public meeting for the Comp Plan on January 30 th . The next community meeting will be held on February 27 th at 5:30 at City Hall. The topic of discussion will be development.	
University of Alabama	Not applicable	Not applicable	University of Alabama Master Plan	Master Plan Update	Master plan process has started	UA
Transit Authority	Not Available	Not Available	Section 5339 Bus Replacement Grant \$2.3 million	7 buses will be replaced	Four buses have been delivered and as of now, no more on order.	FTA
Airport	Not Available	Not Available	Terminal Apron and ARFF Ramp Pavement Reconstruction	Pavement Reconstruction	Construction scheduled to start March 2023	FAA/ALDOT

Sponsor	Tracking Number	CPMS Number(s)	Description	Type of Work	Status	Funds
Airport	Not Available	Not Available	Cargo/Overflow Ramp Construction	New Construction	Design Phase scheduled for Spring/Summer 2023	FAA/BIL/ALDOT
Airport	Not Available	Not Available	Runway 4/22 Extension	New Construction	Environmental Assessment scheduled for Summer/Fall 2023	FAA/ALDOT
Airport	Not Available	Not Available	Electrical Vault & Emergency Power Improvements	Infrastructure Replacement	Design Phase scheduled for Spring/Summer 2023	FAA/ALDOT
Airport	Not Available	Not Available	Seal and Mark Runway 12/30	Pavement Maintenance	Scheduled for Summer/Fall 2023	ALDOT
Tuscaloosa County	7056	100075322 100075323 100075324 100075325	Bridge Replacement (BIN 14296) on CR-36 (Abernant Loop)	Bridge Replacement	In Pre-Design phase	MPO
Tuscaloosa County	92103		Boyd Road, Abernathy Road, Hillview Road, Watertower Road, , Highway 140, Romulus Road, Upper Columbus Road	Slide Repairs	Repairs due to flooding - Slides. Working on a project claim with FEMA. Romulus Road is part of FHWA ER claim	Tuscaloosa County
Tuscaloosa County	TCP4		Evanstown Water Extension	Water Line Extension	Under construction; 90% complete	
Tuscaloosa County	6057	100061873	Fosters Ferry Road from 29th Street to Joe Mallisham Parkway	Realign, Improvements, Add walking/bike path	Under construction	ATRIP3
Tuscaloosa County	TCP3		Holt Sewer Project	Add 50-60 Homes to System	Hired engineering firm	
Tuscaloosa County	92105		Lock 9 Road	Sediment Cleanup	Damages due to flooding - Sediment. Working on a project claim with FEMA	Tuscaloosa County
Tuscaloosa County	1080	100059618	Old Fayette Road (CR-124) over Barbee Creek (BIN 14309)	Bridge Replacement	Scheduled to let in April 2023	
Tuscaloosa County	1081	100059619	Old Fayette Road (CR-124) over Unnamed Tributary to Binion Creek (BIN 12282)	Bridge Replacement	Scheduled to let in April 2023	
Tuscaloosa County	92134		Dry Creek Road	Retaining Wall	Under Construction	Tuscaloosa Co.
Tuscaloosa County			Bone Camp Road	Resurfacing	Resurfacing complete, shoulder work needed	Tuscaloosa Co.
Tuscaloosa County			Etteca Road	Resurfacing	Resurfacing complete, shoulder work needed	Tuscaloosa Co.
Tuscaloosa County			Doughty Road	Resurfacing	Resurfacing complete, shoulder work needed	Tuscaloosa Co.
Tuscaloosa County			Stoneridge Road	Resurfacing	Resurfacing complete, shoulder work needed	Tuscaloosa Co.
Tuscaloosa County			Dan Shelby Road	Resurfacing	Resurfacing complete, shoulder work needed	Tuscaloosa Co.

Sponsor	Tracking Number	CPMS Number(s)	Description	Type of Work	Status	Funds
Tuscaloosa County			Lake Nicol Road	Resurfacing	Resurfacing complete, shoulder work needed	Tuscaloosa Co.
Tuscaloosa County			Valliwood Road	Resurfacing	Resurfacing complete, shoulder work needed	Tuscaloosa Co.
Tuscaloosa County			Backbone Road	Resurfacing	Resurfacing complete, shoulder work needed	Tuscaloosa Co.
Tuscaloosa County			Knoxville Road	Resurfacing	Resurfacing complete, shoulder work needed	Tuscaloosa Co.

The ATRP2-63-2021-488 project will upgrade existing sidewalk located from 3rd Avenue to the McAlister's Deli and a new 10' wide shared use path will start at the new eastern driveway for Landmark Collision then it will wrap around the intersection radius and end approximately at the existing Landmark Collision driveway on 2nd Ave. The Landmark Collision driveway on 2nd Avenue is proposed to be removed. There will also be a new pedestrian crossing across SR-215 with a pedestrian refuge island and pedestrian signals that will connect existing sidewalk to the new shared use path. Let me know if you have any addition questions.

Thanks,

Ashley V. Nevin, EI

Local Transportation

ALDOT Tuscaloosa Area

Office Phone: 205.507.4468

Cell Phone 205.765.7371

Proposed TIP Amendments - April 2023

1. **(Addition)** 100076335 Access Management and Traffic Study for SR-69 from 500' South of Old Greensboro Road to 1000' North of Plantation Road; SP; 4/1/2023; \$130,000
2. **(Addition)** 100076160 Intersection Improvements at I-20/59 and Daimler Benz Boulevard Interchange (Exit 89), Including Additional Thru Lanes, Turn Lanes and New Traffic Signal; PE; 4/1/2023; \$20,000
3. **(Deletion)** 100068208 Intersection and Safety Improvements on 5th Street at SR-13 (Lurleen Wallace Boulevard) and Bridge Avenue; RW; 3/1/2024; \$260,151
4. **(Deletion)** 100068951 Intersection and Safety Improvements on 5th Street at SR-13 (Lurleen Wallace Boulevard) and Bridge Avenue; UT; 6/1/2024; \$262,753
5. **(Deletion)** 100064428 Intersection and Safety Improvements on 5th Street at SR-13 (Lurleen Wallace Boulevard) and Bridge Avenue; CN; 12/6/2024; \$2,209,244
6. **(Addition)** 100057835 Bridge Removal on SR-5 (US-11) Over Abandoned L and N Railroad (BIN 005799 and 005800) Near Chamblee Avenue; UT; 6/1/2023; \$84,000
7. **(Addition)** 100076482 Roadway Pipe Culvert Replacement and Approaches on South Sandy Road over an Unnamed Tributary to Big Sandy Creek; PE; 5/1/2023; \$60,000
8. **(Addition)** Bridge Deck Rehab (Hydrodemo) on I-59 (I-20) Southbound and Nearby Railroad Bridges (Bin 9875, 9877, 9879, 9881, 9883, 9885, 9888, 9890, 9892, 9894, 9896, 9898, 9900, 10182, 10672, 10673); PE; 5/1/2023; \$200,000
9. **(Addition)** 100076337 Concrete Pavement Replacement on SR-7 (US-11) at Lower Coaling Road (Ready Mix); CN; 9/29/2023; \$3,500,000
10. **(Addition)** 100076350 Concrete Pavement Replacement on SR-7 (US-11) at Lower Coaling Road (Ready Mix); UT; 4/1/2023; \$500,000; The funding will come from the Surface Transportation Attributable Program